

City of Atlanta 2025 Q1 Update

January 15, 2025

Carrie Rocha
Chief Capital Officer

Agenda

Operations

More MARTA Capital Projects

Station Rehab

Community Engagement

Other News




Operations



RIDERSHIP

MARTA Monthly Ridership by Mode July 2019 - December 2024



Mobility and Streetcar Ridership



SAFE ROUTES TO TRANSIT






Example of typical treatments the SR2T program will bring to bus stops across the region (Amenities shown were part of the 1,000 Amenities program completed in the summer of 2024).

- ✓ This program presently in planning improves pedestrian conditions near high ridership bus stops. Typical treatments include but are not limited to:
 - High visibility crosswalks
 - Curb extensions
 - Medians and refuge islands
 - Rapid-flash & pedestrian beacons



SAFE ROUTES TO TRANSIT


- ✓ The SR2T program is funded for 2 cycles across our service area.
- ✓ 2024: City of Atlanta DOT and MARTA selected and designed 26 sites for Phase I
- ✓ November 2024: The City and MARTA kicked-off the 2nd cycle of the program selecting and designing sites.
- ✓ 2025: MARTA will initiate the procurement process to select designbuild vendor.





BUS AMENITY BEFORE AND AFTER





Stop 901764 - Peachtree Rd & Mathieson Dr

NextGen Bus Network

smarter. faster. better.

marta 🔪

marta2040nextgenbus.com/

NEED & GOALS


- ✓ First 360-degree reconfiguration
- Connecting more people to more destinations in less time
- ✓ Simpler routes + fewer transfers
- ✓ Shift towards ridership vs. coverage model.
- On demand service

OUTCOMES

- ✓ Access to 21% more jobs in 60 minutes or less
- ✓ Frequent service to an additional 105K people and 103K jobs.
- ✓ 19% more colleges/ universities, 25% more grocery stores, 26% more hospitals accessible by transit



ACCESS TO JOBS WITHIN 60 MINUTES OR LESS TO JOBS WITHIN 60 MINUTES



Coverage


The Ridership-Coverage Balance

Ridership

NextGen Bus Network

smarter. faster. better.





Dark Red lines arrive every 10-12 minutes or less
Red lines arrive every 15 minutes
Purple lines arrive every 20 minutes
Dark Blue lines arrive every 30 minutes

Creen lines arrive every 40-45 minutes
Green lines arrive every 60 minutes
Tan Zones are on-demand service areas

STEPS TOWARDS IMPLEMENTATION

marta 🔪

- ✓ Stakeholder briefings: 2024-Jan. 2025
- Public engagement: Winter Spring 2025
 - Revisions
- ✓ PCP Board Committee target: Spring/ Summer 2025
- MARTA Board approval
- Rider education + operator training
- ✓ Implementation target: Q4 2025



More MARTA Capital Projects



MORE MARTA PROGRAM SPENDING

More MARTA Atlanta Program Capital Expenditures to Date

Project	Expenditure Type	Capital Expenditures through 11/30/2024							
		FY2019	FY2020	FY2021	FY2022	FY2023	FY2024	FY2025	Total
Bankhead Platform Extension	Planning Phase		\$440,265	\$1,112,103	\$1,591,802	\$457,269	-\$131,765	\$951	\$3,470,625
	Design Phase						\$32,806	\$11,163	\$43,969
Beltline NE	Planning Phase			\$8,512	\$206,374	\$265,350	\$902	\$0	\$481,139
Beltline SE	Planning Phase			\$8,512	\$206,374	\$26,822		\$0	\$241,709
Beltline SW	Planning Phase		\$27,106	\$11,841	\$44,183	\$54,259	-\$2,559	\$0	\$134,830
Campbellton CIC BRT & Greenbriar Hub	Planning Phase		\$1,008,548	\$1,908,602	\$1,151,821	\$1,974,869	\$1,584,695	\$533,226	\$8,161,761
Cleveland Ave/Metropolitan Pkwy ART	Planning Phase		\$184,917	\$617,206	\$794,216	\$62,983		\$0	\$1,659,322
	Design Phase					\$966,268	\$2,396,053	\$382,878	\$3,745,199
	Right-Of-Way					\$6,640	\$252,512	\$158,232	\$417,384
Clifton Corridor HCT	Planning Phase		\$362,936	\$842,950	\$602,498	\$1,538,641	\$2,305,820	\$490,096	\$6,142,941
Five Points Transformation	Planning Phase		\$715,270	\$1,014,599	\$1,396,358	\$1,985,441	\$105,511	\$435,458	\$5,652,637
	Design Phase					\$2,224,205	\$9,819,073	\$6,748,797	\$18,792,075
North Avenue BRT	Planning Phase		\$132,005	\$347,346	\$258,769	\$231,021	\$0	\$0	\$969,142
Streetcar East	Planning Phase		\$539,804	\$1,983,311	\$3,094,728	\$1,519,643		\$82,735	\$7,220,221
	Design Phase						\$696,992	\$454,211	\$1,151,203
Streetcar West	Planning Phase		\$46,154	\$47,582	\$82,399	\$62,887		\$0	\$239,021
Summerhill BRT	Planning Phase	\$208,320	\$632,219	\$853,708	\$155,555	\$118,946	\$47,663	\$6,005	\$2,022,416
	Design Phase			\$443,477	\$4,152,002	\$1,769,112	\$867,120	\$12,500	\$7,244,210
	Right-Of-Way				\$27,500	\$864,815	\$1,137,719	\$7,451,616	\$9,481,650
	Construction Phase					\$236,927	\$17,652,569	\$11,483,426	\$29,372,922
More MARTA Program	Program	\$2,355,807	\$3,839,135	\$1,368,681	\$828,499	\$230,856	\$221,269	\$0	\$8,844,246
CPMO - More MARTA	Program		\$994,762	\$1,699,384	\$2,101,217	\$3,140,755	\$3,828,212	\$8,296,936	\$20,061,266
Communications	Program		\$305,387	\$253,569	\$543,048	\$438,279		\$0	\$1,540,282
Grand Total		\$2,564,127	\$9,228,507	\$12,521,384	\$17,237,345	\$18,175,986	\$40,814,590	\$36,548,231	\$137,090,170




MORE MARTA PROJECT BUDGET & SCHEDULES

Project	Total Project Budget	Projected Start of Revenue Operations	PGC Approval Date	Notes
Projects in Construction Phase				
MARTA Rapid Summerhill	\$86.4M	July-2025	8-Dec-2021 9-Aug-2022 (amended)	Pending cost and schedule impacts due to shallow utilities
Five Points Transformation	\$230M	July-2028	21-Jul-2023	Pending issuance of permits by COA Dept of City Planning
Projects in Procurement Phase				
Cleveland Avenue/Metropolitan Pkwy ART's	\$45.8M	March-2025	29-Nov-2022	Pending updates due to impacts of revised scope
Projects in Design Phase				
Bankhead Platform Extension	\$71.5M	December-2027	29-Nov-2022	
Streetcar East Extension	\$228.9M	January-2029	22-Feb-2023	Special studies underway, design schedule to be re-evaluated pending decisions
Projects in Planning Phase				
MARTA Rapid Campbellton & Greenbriar Transit Hub	\$319.5M	December-2030	1-Aug-2024	COA has requested modifications to project cross sections, evaluation of cost and schedule impacts underway
Clifton Corridor HCT	\$599M	2028	TBD	Schedule to be updated following negotiations with CSX



CLEVELAND/METROPOLITAN ARTERIAL RAPID TRANSIT (ART)

- ✓ Final design complete
- MARTA IFB pending CoA bid package targeted for release February 2025
- Construction start target: Q2 2025
- Construction complete target: Q2 2028







CLEVELAND/METROPOLITAN ARTERIAL RAPID TRANSIT (ART)

ATL DOT SCOPE OF WORK NOW INCLUDED:

- "Road diet" project along Ralph David Abernathy to Metropolitan Parkway
- "Safe streets" along Cleveland Avenue
 - ADA ramps, curb sections, driveways, other pedestrian improvements
- Sidewalk improvements along Cleveland Avenue
- Sidewalk installation and improvements along Metropolitan Parkway between Cleveland Avenue and Mt. Zion Road





CONSTRUCTION STATUS

- Signal, drainage and utility system modifications downtown and along Hank Aaron Drive
- Station construction
- Shallow utility remediation

CONSTRUCTION IMPACTS

- Construction along most of the corridor
- Preparing for detour along Ormond Street and Carver Station for utility work

PUBLIC ENGAGEMENT


- Rapid Response Team updates to 10 neighborhood association, NPU's & community events
- Regular email communication to neighborhood groups and community partners
- Engagement plan in process for GA Legislative Session







CLIFTON CORRIDOR



DESIGN PROCESS

- √ 15% design plans complete
- Determining feasibility of Armour Yards infill station as an alternative
- Ongoing environmental work
- Station area planning
- ✓ FTA approved preliminary categorical exclusion to engage CSX for property acquisition discussions
- ✓ LPA target: Q2 2025


PUBLIC ENGAGEMENT

- Preparing LPA focused meetings:
 - Key stakeholder meetings (CSX, Emory, VA Medical Center, CDC)
 - TAC meeting
 - Public meeting



MARTA RAPID CAMPBELLTON/GREENBRIAR TRANSIT HUB

- Environmental review and special studies ongoing
- Advanced site selection process for Greenbriar Transit Hub
- Continued coordination with City of Atlanta on preliminary design
- Advancing solicitation for final design contractor
- Protected bike lanes to be incorporated in final design





FIVE POINTS STATION TRANSFORMATION

- Deconstruction/demolition ready to start
- Pedestrian access maintained during construction
- Bus detour plan is being finalized with minimal customer impacts
- Schedule determined by right of way and building permits










Station Rehab



FIVE POINTS STATION REHAB

- Lighting install on the platform
- Wall tile installed
- ✓ Water proofing measures




Lighting installation



Tile cladding


Target Completion: Spring 2026



Base wall molding installation



AIRPORT STATION



Wiring for new Ride Store



Wiring for new Ride Store

Target Completion: Spring 2026







EAST LAKE STATION



ADA parking area



North pedestrian bridge installation



North pedestrian bridge installation



Community Engagement



COMMUNITY ENGAGEMENT City of Atlanta "Plan A" Transportation Open House + Input Session







COMMUNITY ENGAGEMENT MARTA RAPID Campbellton Stakeholders Meeting







COMMUNITY ENGAGEMENT Holidays in Summerhill

 Delivered holiday cheer & cookies to five Senior Living Facilities along the route









Other News



STREETCAR SHUTDOWN







HONORING THE CIVIL RIGHTS MOVEMENT Unveiling of Bus Wraps







PROJECT DOVETAIL Celebration of Life for

Celebration of Life for President Jimmy Carter, January 4 – 7, 2025















Mr. Leroy Ramos 1977 - 2024



Thank You

